



BRUHAT BANGALORE MAHANAGRA PALIKE


FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME


1	Name of Work	Providing Drinking Water Through Drilling New Borewells and Water pipe line in Ward No:08 Kodigehalli
2	Estimate cost / Amount	Rs.99.00 Lakhs
3	Name of Contractor	M/S KRIDL
4	Amount of Contract	Rs.99.00 Lakhs
5	Agreement No	39/2018-19 Dated: 13-12-2018
6	No. and date under which the work order has been issued	39/2018-19 Dated: 13-12-2018
7	Time limit originally fixed for completion	06 months
8	Date of application by the contractor for granting extension	27-09-2021
9	Date of receipt of application in the sub-division office	27-09-2021
10	Extension granted if any:	-
	1. From	-
	2. From	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	0.00
14	Time now applied for	13-06-2019 to 30-09-2021

15	Date of recommending time limit applied	13-06-2019 to 30-09-2021
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	8939806.28
18	Probable time required for completion of remaining work	30-09-2021
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty.
22	Recommendation of Executive Engineer	Since, due to Covid-19 Lockdown there is a delay in completion of work Now, EOT may be accorded till 30-09-2021 without levying any penalty.


 Assistant / Junior Engineer 30/09/2021
 Project Sub Division, BBMP


 Asst Executive Engineer 30/09/2021
 Project Sub Division, BBMP


 Executive Engineer, Project Division 30/09/2021
 Yelahanka Zone, BBMP


 Chief Engineer
 Yelahanka Zone, BBMP
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ